



To,

Date: 23-12-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SATELLITE TOWN SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of "CONSTRUCTION OF COMPOUND WALL AND OTHER ALLIED WORKS AT JUDICIAL LAYOUT PLAY GROUND IN WARD NO.04".

- Ref: 1. Work Order No: BBMP/EE/YNK.D/EPMT-8/W.O/40/2021-22
2. Job code: 004-21-000026

We are here with forwarding to Sri.B.B.Umesha M/s SMLP Asphalts, No.1265, Ground Floor, HIG, B sector, Next to Andrabank, Major Sandeep Unnikrishan Road, Yelahanka New Town Bangalore-560064. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.2,35,78,352.00/- (Rs. Two Crore Thirty Five Lakhs Seventy Eight Thousand Three Hundred and Fifty Two Only).

Thanking you,

Yours faithfully,



For Civil Pro

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
Civil Pro

Attachments PMC Compliance report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯತೆಗರು
ಯಲಹಂಕಾ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108



NAME OF WORK:-CONSTRUCTION OF COMPOUND WALL AND OTHER ALLIED WORKS AT JUDICIAL LAYOUT PLAY GROUND IN WARD NO.04

Name of Client : EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Sri.B.B.Umesha M/s SMLP Asphalts, No.1265, Ground Floor, HIG, B sector, Next to Andrabank, Major Sandeep Unnikrishan Road, Yelahanka New Town Bangalore-560064

Total Cost : Rs .2,35,78,352.00/-

Date Of Inspection : 23-12-21

Status Of Bill : First & Part Bill

In the Presence of :
a) Assistant Engineer, Yelahanka Satellite Town Sub division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S Civil Pro, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5 Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory

ಇದರಲ್ಲಿ ಕಾರ್ಯದರ್ಶಿ ಅಧಿಕಾರಿಗಳು
987224326 | ಬೆಂಗಳೂರು-106





3	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
4	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
5	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಶವಂತ ಸಹನಗರ ಸಹವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಬಿ. ಬೆಂಗಳೂರು-10





8	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
9	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing Weep Holes KSRRB M2200-8. Providing weep holes in Brick masonry / Plain / Reinforced concrete abutment, wing wall / return wall with 100 mm dia AC pipe, extending through the full width of the structure with slope of 1V :20H towards drawing face. Complete as per drawing and Technical Specifications complete as per specifications MORTH Specification No.2706 & 2200 Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory
11	Supply and Installation of approved Wooden Floor for Indoor Hall - Maple Flooring with PU Scaler and coat polish 20mm, thickness*60mm width*2000mm, third & better grade treated sleepers of size 30*60mm to be installed 30cm center to center 20mm professional EPDM rubber pad inclusive of HOM, labour etc. as per the directions of Engineer in charge (Data Rate) Complete as per specifications and the directions of the Engineer-in-charge	Work done upto the Billed Quantity and the Quality is satisfactory

36
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅವರು
ಯಶಸ್ವಿ ಸಹಕಾರ ಸಂಘದ
ಮುಖ್ಯ ಕಛೇರಿ, ಬೆಂಗಳೂರು-106

